



PERMIT TO WORK

06 - PTW - Machinery - v1.0

06 – Machinery and Equipment

Requirements	Response
Location onboard	
Description of works to be done	
Authorised officer in charge	
Period of validity of permit to work (should not exceed 24 hours)	___ / ___ / ___ from ___ : ___ to ___ : ___
Authorised person(s) carrying out the work	

#	Checklist	✓
01	Has work planned and discussed with Chief engineer?	
02	Machinery off and isolate?	
03	Back up machinery set up and ready to take over (where installed)?	
04	Any relevant valves closed, and by-pass opened when required?	
05	Area protected and tools prepared?	
06	Bridge and/or Chief Engineer alerted if job concern safety issue?	
07	Has Chief Stewardess informed in case of interior area jobs?	
#	On completion of work	
08	Has machinery switched on?	
09	Are valves back in normal operation mode?	
10	Has machinery tested?	
11	Has machinery safe to put back in normal operation mode?	
12	Has bridge and/or Chief Engineer informed of machinery readiness as per point 6?	
13	Has been the area cleaned after the job?	
14	Has Chief Stewardess informed when the job has been carried out?	
15	Has the job done logged in the E.R. log and DeepBlue© system?	

Confirmation of checks: I am satisfied that required precautions have been taken and that safety arrangements will be maintained for the duration of the work.

Signed

Authorising Officer

Date and time: ___ / ___ / ___ @ ___ : ___

Signed

Authorised persons

Date and time: ___ / ___ / ___ @ ___ : ___

Signed

Authorising Officer

Date and time: ___ / ___ / ___ @ ___ : ___

Cancellation of certification: The work has been completed / cancelled and all persons under my supervision, materials and equipment have been withdrawn.

